

Regional Terminal 6.10.20

ID	Task	Task Name	Duration	Start	Finish	Predecessors	Aug '19	Sep '19	Oct '19	Nov '19	Dec '19	Jan '20	Feb '20	Mar '20	Apr '20	May '20	Jun '20	Jul '20	Aug '20	Sep '20	Oct '20	
1		Regional Vertical Circulation Project	262 days	Mon 9/9/19	Wed 9/9/20																78%	
2		Phase 1	65.13 days	Mon 9/9/19	Mon 12/9/19																	99%
22		Phase 2	72.13 days	Tue 12/3/19	Fri 3/13/20																	99%
38		Phase 3	105.13 days	Tue 12/10/19	Tue 5/5/20																	99%
61		Phase 4	125 days	Wed 3/11/20	Wed 9/2/20																	59%
62		Level 1	125 days	Wed 3/11/20	Wed 9/2/20																	61%
63	✓	Temp wall and barriers	3 days	Wed 3/11/20	Mon 3/16/20	42																100%
64	✓	Slab demo and excavation	3.88 days	Mon 3/16/20	Fri 3/20/20	63																100%
66	✓	Install elevator pit	12 days	Mon 3/16/20	Wed 4/1/20	55																100%
68	✓	Install west escalator pit	10.75 days	Fri 3/20/20	Fri 4/3/20	64																100%
65	✓	MEP rough-in	12.88 days	Tue 5/5/20	Fri 5/22/20	66																100%
70	✓	Install elevator columns	5 days	Mon 4/13/20	Mon 4/20/20	66																100%
71	✓	Install curtain wall framing supports	3 days	Mon 5/4/20	Thu 5/7/20																	100%
72	✓	Install exterior wall framing	11.88 days	Tue 5/5/20	Thu 5/21/20	52																100%
67	✓	Drill jack hole	3 days	Mon 4/27/20	Thu 4/30/20	70																100%
73	✓	Paint elevator columns	3 days	Mon 6/15/20	Thu 6/18/20	71																100%
76	✓	Install storefront	10 days	Mon 8/17/20	Mon 8/31/20	72																100%
69	✓	Build elevator machine room	14 days	Tue 5/26/20	Mon 6/15/20	84SS+5 days																100%
75	✓	Install elevator	38 days	Wed 6/17/20	Mon 8/10/20	69																25%
74	✓	Install elevator curtain wall	15 days	Wed 7/22/20	Wed 8/12/20	75SS+25 days																0%
77	✓	Install terrazzo floor in elevator	5 days	Wed 8/26/20	Wed 9/2/20	75																0%
78	✓	Level 2	5 days	Wed 8/5/20	Wed 8/12/20																	0%
79	✓	Install new guardrail	5 days	Wed 8/5/20	Wed 8/12/20	74SS+10 days																0%
80	✓	Phase 4 Complete	0 days	Wed 9/2/20	Wed 9/2/20	79,77																0%
81	✓	Phase 5	88.88 days	Fri 4/3/20	Wed 8/5/20																	79%
82	✓	Level 1	62.88 days	Fri 4/3/20	Tue 6/30/20																	100%
83	✓	Temp wall and barriers	2 days	Fri 4/3/20	Mon 4/6/20	68																100%
84	✓	Install escalator	3 days	Mon 5/18/20	Thu 5/21/20	83																100%
85	✓	Install stairs	15 days	Wed 5/27/20	Wed 6/17/20																	100%
86	✓	Install terrazzo floor (west)	25 days	Tue 5/26/20	Tue 6/30/20	84																100%
87	✓	Level 2	12 days	Mon 7/20/20	Wed 8/5/20																	0%
88	✓	Install terrazzo landing and stairs	12 days	Mon 7/20/20	Wed 8/5/20	85FS+15 days																0%
89	✓	Phase 5 Complete	0 days	Thu 5/21/20	Thu 5/21/20	84																0%
90	✓	Phase 6	80 days	Wed 5/20/20	Wed 9/9/20																	12%
91	✓	Level 1	80 days	Wed 5/20/20	Wed 9/9/20																	20%
92	✓	Install partial height temp barrier at pit	2 days	Thu 5/21/20	Mon 5/25/20	84																100%
93	✓	Demo escalator and fill pit	4 days	Wed 5/20/20	Tue 5/26/20	92																100%
94	✓	Terazzo flooring (east)	12 days	Mon 7/20/20	Wed 8/5/20	86																0%
95	✓	Terazzo flooring (core)	12 days	Mon 8/24/20	Wed 9/9/20																	0%
96	✓	Level 2	52 days	Tue 5/26/20	Thu 8/6/20																	8%
97	✓	Infill floor	3 days	Tue 5/26/20	Fri 5/29/20	93																100%
98	✓	Install ceiling	5 days	Tue 6/30/20	Tue 7/7/20	97																0%
99	✓	Add railing	20 days	Mon 6/29/20	Mon 7/27/20	97																0%
100	✓	MEP trim/lights	10 days	Tue 7/7/20	Tue 7/21/20	98																0%
101	✓	Remove temp stairs	1 day	Wed 8/5/20	Thu 8/6/20	88																0%
102	✓	Miscellaneous finishes / clean	7 days	Mon 8/31/20	Wed 9/9/20	76																0%

Critical	Task	Manual Task	Duration-only	Baseline Milestone	Summary	External Tasks	Inactive Milestone
Critical Split	Split	Start-only	Baseline	Milestone	Manual Summary	External Milestone	Inactive Summary
Critical Progress	Task Progress	Finish-only	Baseline Split	Summary Progress	Project Summary	Inactive Task	Deadline